



TRAFFIC CONTROL PLAN DATE OF LAST REVISION 2017-07-07	Contractor Name: Element Excavating	TCP # TCP 1 of 2	Date: July 18th to Sep 1
	Job Description: Connecting Services	Location: 5445 Extrom Rd, Chilliwack	
	Traffic Plan Contact: Tehjay Fox	Phone: 604-799-6750	Email: Tehjay@StreetwiseTraffic.ca

LEGEND	
	TRAFFIC CONTROL PERSONNEL
	SIGN STAND (TRIPOD)
	SIGN STAND (WINDMASTER)
	SIGN FLAGS
	BUS PARKING
	WORKZONE
	TRAFFIC BARREL
	TUBULAR MARKER - TYPE D
	TRAFFIC CONTROL VEHICLE
	FLASHING ARROW BOARD (FAB)
	EXISTING BUS STOP
	RELOCATED BUS STOP

DRAWING SPECIFIC NOTES

- All traffic control shall conform to the TCM and the latest catalogue for Standard Traffic Signs
- TCPs will direct traffic around the coned off area
- Workzones on Extrom Rd, single-lane alternating traffic

GENERAL NOTES

- All traffic control shall conform to the TCM and the latest catalogue for Standard Traffic Signs
- Signs shown are representations of signs only and the MOTI Construction Sign Catalogue should be used for detailed sign design
- Dimensions shown are in meters and are the minimums except as otherwise indicated
- All permanent signage that will conflict with this site will be covered or removed while the works are in effect
- Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
- Maximum distance between cone/delineator/barrel should be 10m
- Tubular markers and signs will be double based and well secured during windy conditions
- Distances may be adjusted due to urban block length
- These pages are best printed on a Tabloid (11x17) page size





TRAFFIC CONTROL PLAN
DATE OF LAST REVISION
2017-07-07



Contractor Name:	TCP #	Date:
Element Excavating	TCP 2 of 2	July 18th to Sep 1
Job Description:	Location:	
Connecting Services	5445 Extrom Rd, Chilliwack	
Traffic Plan Contact:	Phone:	Email:
Tehjay Fox	604-799-6750	Tehjay@StreetwiseTraffic.ca

LEGEND	
	TRAFFIC CONTROL PERSONNEL
	SIGN STAND (TRIPOD)
	SIGN STAND (WINDMASTER)
	SIGN FLAGS
	BUS PARKING
	WORKZONE
	TRAFFIC BARREL
	TUBULAR MARKER - TYPE D
	TRAFFIC CONTROL VEHICLE
	FLASHING ARROW BOARD (FAB)
	EXISTING BUS STOP
	RELOCATED BUS STOP

DRAWING SPECIFIC NOTES
 • TCPs will direct traffic around the coned off area
 • Workzone on Forrester Rd, single-lane alternating traffic



GENERAL NOTES
 • All traffic control shall conform to the TCM and the latest catalogue for Standard Traffic Signs
 • Signs shown are representations of signs only and the MOTI Construction Sign Catalogue should be used for detailed sign design
 • Dimensions shown are in meters and are the minimums except as otherwise indicated
 • All permanent signage that will conflict with this site will be covered or removed while the works are in effect
 • Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
 • Maximum distance between cone/delineator/barrel should be 10m
 • Tubular markers and signs will be double based and well secured during windy conditions
 • Distances may be adjusted due to urban block length
 • These pages are best printed on a Tabloid (11x17) page size